

Weekly Progress Report

Augusta Regional Sewer Authority Regional Sewer Project

Contact I – Force Main, BP Pipeline, LLC (BP)

Contact II – WWTP, Smith Contractors, Inc. (SCI)

Contact III – Pump Stations, Frederick & May Construction (F&M)

Items Completed/Weekly Progress: 1/4/21 to 1/7/21.

Contract I

- Crew #1:

- Finished making bore under Ky 9 – 120 ft. of 16" steel casing pipe and 140 ft. of 10" PVC.
- Made connection on South side of Ky 9 – installed 70 LF of 10" PVC.
- Installed 10" Gate Valve & Box along with installing 500 LF of 10" PVC on North Side of Ky 9.
- Installed 320 LF of 10" PVC along 19.

- Crew #2:

- Installed 1,480 LF of 10" PVC.
- Hauled loads of pipe to digging site and graveled driveways in need.
- Installed an Air/Vacuum Valve and Valve Box.

- Crew #4:

- Continued work on Directional Bore. Began pulling 12" HDPE back through the bore.

Contract II

- Contractor is installing siding on the back side of building.
- Contractor formed and poured concrete for front porch.
- Contractor put up wood blocking to fasten metal to block fire wall over roof.
- Contractor is placing barrel sections and flat top on manhole upstream of Pump Station.
- Contractor is working on forming the cascade outfall.
- Contractor began assembly of pipe for Pump Station and Valve Box.
- Contractor is finishing forms and tying steel rebar in the cascade.
- Contractor is digging for the footers for the retaining wall for blower pad.

Contract III

- Continued putting together inside and outside plumbing on Pump Station #3.