

Weekly Progress Report

Augusta Regional Sewer Authority Regional Sewer Project

Contact I – Force Main, BP Pipeline, LLC (BP)

Contact II – WWTP, Smith Contractors, Inc. (SCI)

Contact III – Pump Stations, Frederick & May Construction (F&M)

Items Completed/Weekly Progress: 11/2/20 to 11/6/20.

Contract I

- Contractors installed 970 LF of 10" PVC SDR-21 Pipe (9,830 LF to Date).
- Contractors installed 10 LF of 6" PVC SDR-21 Pipe (9,530 LF to Date).
- Contractors installed (1) 6" Gate Valve and (1) 10" Gate Valve along with (1) Tracer Box. Installed near the tie in location for the new WWTP (pg. 40).
- 20 LF of 12" Ductile Iron installed.
- Contractor is working to install road bore 229+00 230+00 (pg 40).

Contract II

- Contractor worked on purlins and putting cross bracing up between posts.
- Electrician is running conduit.
- Plumber is roughing in building plumbing and working on floor drains in grit area.
- Contractor worked to frame in door and window openings on building and installing floor drains for grit room.
- Electrician is running the ground wire around the building.
- Electric inspector is on site, passed the underground and grounding inspection.
- Contractor is installing the Mag Meter for the influent.
- Contractor is installing 12" DIP over the end of the Force Main stopped by Contract 1.

Contract III

- Contractor installed Valve Vault and worked to backfill around it.
- Contractor painted and grouted the inner joints of the wet well.
- Contractor grouted in the base of the wet well.